

Improvements to footpaths on vidyaranayapura main road both sides from Nanjappa circle - Devi circle - GKVK road in ward no.09 in Vidyaranayapura Sub division.

Sl.No	Description of work	% Completed	Progress Chart				
			20%	40%	60%	80%	100%
1	Removing B.S Slab of Drain and Stacking	37.60					
2	Removing and Resetting of Footpath Slab	64.63					
3	Removing and Resetting of Kerb Stones	68.70					
4	Earth work excavation by manual means in ordinary soil involving an	73.18					
5	Cutting of trees girth from 1800mm to 2700mm including cutting of	100.00					
6	Filling available excavated earth (excluding rock) in sides of	100.00					
7	plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs.	100.00					
8	Providing and laying reinforced cement concrete pipe NP2 of	85.94					
9	constructing granite size stone masonry in foundation cement	100.00					
10	Providing ruled pointing of coursed stone masonry with Cement mortar	100.00					
11	Providing and fixing RCC Precast cover slab of 250mm thick for drain	100.00					
12	constructing load bearing wall with solid concrete blocks of size	100.00					
13	Providing 20mm thick cement plaster in singal coat with cement	90.16					
14	position plain cement concrete of mix 1:2:4 with cement @ 240kgs	94.47					
15	Removing & Refixing Stone slabs of drains and Pointing	51.65					
16	chamfering edges to stone slab 2:5 cms. wide as per specification	71.23					



17	Providing one line dressing to granite stone slab/granite stone	74.78						
18	Dismantling of existing structures like culverts, Bridges, retaining	85.52						
19	Providing and removing centering, shuttering, strutting, propping etc.,	-						
20	ready mixed concrete (RMC) for RCC works laid in 15cms thick	8.62						
21	TMT steel reinforcement for R.C.C work including straightening.	2.83						
22	RCC Precast cover slab of 100mm thick for drain in cement concrete	100.00						
23	Providing and fixing Pre cast solid concrete kerb stones made out of CC	100.00						
24	Painting two coats after filling the surface with synthetic enamel paint	92.08						
25	designer tiles 25mm thick conforming to IS 1237 heavy duty	75.20						
26	Wrought iron and mild steel welded work but without the cost of	-						
27	HDPE Pipe including all necessary connecting Sockets / Couplings /	-						

